

**BEFORE THE MISSISSIPPI PUBLIC SERVICE COMMISSION**

**MISSISSIPPI POWER COMPANY  
EC-120-0097-00**

**DOCKET NO: 2013-UA-189**

**IN RE:        PETITION OF MISSISSIPPI POWER COMPANY FOR FINDING  
                 OF PRUDENCE IN CONNECTION WITH THE KEMPER  
                 COUNTY INTEGRATED GASIFICATION COMBINED CYCLE  
                 GENERATING FACILITY**

---

**DIRECT TESTIMONY OF**

**DAVID A. SCHLISSEL**

**ON BEHALF OF SIERRA CLUB**

**MARCH 14, 2014**

1    **Q.     What are your name, position and business address?**

2    A.     My name is David A. Schlissel. I am the President of Schlissel Technical  
3           Consulting, Inc. My business address is 45 Horace Road, Belmont,  
4           Massachusetts 02478.

5    **Q.     On whose behalf are you testifying in this case?**

6    A.     I am testifying on behalf of the Sierra Club.

7    **Q.     Please summarize your educational background and work experience.**

8    A.     I graduated from the Massachusetts Institute of Technology in 1968 with a  
9           Bachelor of Science degree in engineering. In 1969, I received a Master of  
10          Science degree in engineering from Stanford University. In 1973, I received a  
11          law degree from Stanford University. In addition, I studied nuclear engineering at  
12          the Massachusetts Institute of Technology during the years 1983-1986.

13          Since 1983, I have been retained by governmental bodies, publicly-owned  
14          utilities, and private organizations in 38 states to prepare analyses and expert  
15          testimony on engineering and economic issues related to electric utilities. My  
16          recent clients have included the U.S. Department of Justice, the Attorney General  
17          and the Governor of the State of New York, state consumer advocates, and  
18          national and local environmental organizations.

19          I have filed expert testimony before the Georgia Public Service Commission  
20          ("Commission") and state regulatory commissions in Arizona, Texas, New Jersey,  
21          Connecticut, Kansas, New Mexico, California, New York, North Carolina, South  
22          Carolina, Maine, Illinois, Vermont, Indiana, Ohio, Massachusetts, Missouri,  
23          Rhode Island, Wisconsin, Iowa, South Dakota, Minnesota, Michigan, Florida,  
24          North Dakota, Mississippi, Maryland, Virginia, Arkansas, Louisiana, Colorado,  
25          New Mexico, Oregon, and West Virginia, and before an Atomic Safety &  
26          Licensing Board of the U.S. Nuclear Regulatory Commission.

1 A copy of my current resume is included as Exhibit STC-1. Additional  
2 information on my work experience is available at [www.schlissel-technical.com](http://www.schlissel-technical.com).

3 **Q. Have you testified previously before this Commission?**

4 A. Yes. I presented testimony in Commission Dockets Nos. 2009-UA-014 and  
5 2010-UA-279.

6 **Q. What is the purpose of your testimony?**

7 A. Schlissel Technical Consulting was retained to review and evaluate the prudence  
8 of economics of Mississippi Power Company's ("Mississippi Power" or "the  
9 Company") expenditures on the Kemper County Integrated Gasification  
10 Combined Cycle Generating Facility ("Kemper" or "Kemper IGCC Project").  
11 This testimony presents the results of my review to date.

12 **Q. Please summarize your conclusions to date.**

13 A. My conclusions are as follows:

- 14 1. The Kemper IGCC Project has faced six main risks: (1) that the cost of  
15 building the plant would be significantly higher than the Company was  
16 telling the Commission in 2009 and using in its viability analyses; (2) that  
17 natural gas prices would be substantially lower than the Company had  
18 used in its viability analyses, thereby making the alternatives less  
19 expensive; (3) that the Company will have less of a need for the power  
20 from Kemper due to either or both of reduced demand and energy  
21 forecasts or cancelled plant retirements; (4) that the plant with a first-of-a-  
22 kind IGCC technology would not operate as well as the Company was  
23 forecasting; (5) CO<sub>2</sub> emissions prices; and (6) that byproduct sales will not  
24 produce the revenue projected.
- 25 2. The Company rejected the potential for significant increases in the cost of  
26 building the Kemper IGCC Project by arguing in its 2009 testimony in

Docket No. 2009-UA-014 that the risks of installing new technology and the risk of capital cost escalation were “unlikely and comparatively insignificant.” This was imprudent. A prudent utility would have considered the potential for future Kemper capital cost increases especially because it was proposing to build a plant with a first-of-a-kind IGCC technology at commercial scale. The Company also imprudently failed to consider any uncertainty in its projection of Kemper’s future operating performance. Instead of considering these risks, Mississippi Power acted as an aggressive advocate for building Kemper as an IGCC Project, actively downplayed the risk of cost overruns and ignored the potential for poorer long-term operating performance.

3. At the same time that the Company all-but-dismissed the risk of higher capital costs, it aggressively attacked the position that the collapse of natural gas prices that had occurred in 2008 was a long-term change in the gas market that would negatively impact the economic viability of the Kemper IGCC Project. The Company instead continued to use extremely high long-term natural gas prices in the economic analyses it presented in Docket No. 2009-UA-014.

4. Kemper’s estimated cost has increased by \$2.1 billion, or 70 percent, since the Commission issued a Certificate in 2010. Increases in the cost of building Kemper were inevitable, foreseeable and, in fact, were foreseen. However, the Company failed to heed, and, indeed, affirmatively rejected the warning signs from (1) the industry’s overall experience since 2002 with skyrocketing coal plant construction costs and (2) the 26 percent cost increased experienced by Duke Energy Indiana’s Edwardsport IGCC Project between late 2007 and late 2009, and the 19 percent increase subsequently announced for Edwardsport in April 2010. Instead of assuming similar cost increases could be experienced at Kemper, Mississippi Power imprudently continued to maintain that the risks any

1 cost capital cost increases at Kemper were “unlikely and comparatively  
2 insignificant.”

3 5. Kemper was subject to a First Mover risk as one of the first two new  
4 plants with new IGCC technologies to begin construction in the U.S. since  
5 the late 1990s. The industry as a whole was aware of the risks, challenges  
6 and uncertainties for companies investing in the first new IGCC plants. In  
7 particular, it was generally recognized by 2009 that IGCC projects were  
8 vulnerable to dramatically increasing capital costs. For these reasons,  
9 although some 27 IGCC projects had been proposed in the U.S. by 2007,  
10 all but two of those projects, Kemper and Edwardsport, had been  
11 cancelled or placed on indefinite hold.

12 6. It was widely accepted in the industry by 2009 that coal plant construction  
13 costs had, in fact, skyrocketed and were likely to continue to rise in the  
14 future. Therefore, Kemper would have been exposed to the risk of higher  
15 capital costs even if it had not included a first-of-a-kind IGCC technology  
16 at commercial power scale.

17 7. Kemper also was exposed to a mega-project risk because of its adoption of  
18 an expedited ‘fast-track’ design and construction schedule. This meant that  
19 construction was begun before the final plant design was developed. In  
20 fact, the Company has acknowledged that none of the final design work  
21 had been started as of the time of the certificate docket in late 2009 and  
22 early 2010.

23 8. Mississippi Power re-evaluated Kemper’s economic viability in early  
24 2011. However, the Company’s new economic viability analyses were  
25 biased by a continued failure to consider the potential for significant  
26 capital cost increases and by the continued use of extremely high natural  
27 gas prices in many scenarios. This was imprudent.

1           9.     Natural gas prices have been very low in recent years and are expected to  
2                 remain low for the foreseeable future. This means that Mississippi  
3                 Power's ratepayers will be paying for very expensive power from Kemper  
4                 during a sustained period of low natural gas prices.

5           10.    This situation could have been avoided if Mississippi Power had seriously  
6                 considered the very strong likelihood that the cost of building the Kemper  
7                 IGCC Project would be substantially higher than the Company was  
8                 claiming in 2009 and 2011. Instead, the Company dismissed the risks of  
9                 installing a new IGCC technology at Kemper and of capital cost increases  
10                as "unlikely and comparatively insignificant."

11   **Q.     What prudence standard have you applied in your review of Mississippi**  
12       **Power's management of its resource planning for the Kemper IGCC**  
13       **Project?**

14   A.     I have employed the standard commonly used in regulatory reviews of the  
15             prudence of utility resource planning. This standard requires that the utility's  
16             decisions and actions be evaluated in light of the information that was available to  
17             it in the pertinent time frame. Information that is available only through hindsight  
18             is given no weight. This standard is based on judgments concerning how  
19             reasonable people, with the skill and knowledge attributed to reasonable utility  
20             managers should have been expected to cope with the circumstances and  
21             problems facing Mississippi Power concerning the Kemper IGCC Project.  
22             Although hindsight is not used, prudence does take into account what the utility  
23             could have known, had it made the inquiry a reasonable utility would make.

24   **Q.     Does this standard require a utility to re-examine its construction program in**  
25       **light of changed circumstances?**

26   A.     Yes.<sup>1</sup>

---

<sup>1</sup> IURC Order in Re Northern Indiana Public Service Company, 67 PUR4th, at pages 400-405.

1   **Q.     Does the magnitude of the risk to the ratepayer have any relevance to**  
2       **prudence?**

3   A.     Yes. Prudence does follow common sense, in that greater risks require a more  
4       substantial inquiry on the part of the utility.

5   **Q.     In your experience it is prudent utility practice to consider uncertainty in**  
6       **resource planning analyses?**

7   A.     Yes. Prudent resource planning considers uncertainty by examining ranges of  
8       values for the key input parameters such as plant construction costs, fuel costs,  
9       CO<sub>2</sub> costs, loads forecasts, and operating performance. For example, as part of  
10      the analyses of the proposed Cliffside Project coal plant that it presented to the  
11      North Carolina Utilities Commission, Duke Energy Carolinas examined a number  
12      of sensitivities that included a 20 percent higher construction cost for a new coal  
13      plant.<sup>2</sup> Indeed, Duke even analyzed a sensitivity reflecting another 20 percent  
14      higher capital cost for a new coal plant in November 2006, which was just after  
15      the Company had just increased the estimated cost of the Cliffside Project by  
16      approximately 47 percent.

17   **Q.     Does the prudence standard require a utility to learn from its experience?**

18   A.     Yes. While utilities are not expected to have perfect foresight, learning from  
19      experience is “certainly a reasonable effort in any marketplace...”<sup>3</sup>

20   **Q.     What research have you undertaken in preparing this testimony?**

21   A.     I have reviewed Mississippi Power’s Original Petition filed on June 28, 2013, its  
22      August 9, 2013 Initial Submittal of Prudently Incurred Costs, and its December  
23      13, 2013 Supplemental Filing in Support of Prudence. I also drafted four sets of  
24      data requests that Mississippi Power and the Company’s incomplete responses to

---

<sup>2</sup> Supplemental Testimony of Janice D. Hager on behalf of Duke Energy Carolinas, November 29, 2006, North Carolinas Utilities Commission Docket No. E-7. SUB 790, at page 6, line 1.

<sup>3</sup> Indiana Utility Regulatory Commission (“IURC”) Order in Cause No. 41338-GCA4, at page 19.

1 those requests. In addition, I have reviewed the Company's responses to the  
2 discovery submitted by the other active parties.

3 I also have reviewed the evidentiary record, including the testimony and  
4 transcripts, from Commission Docket No. 2009-UA-014 in which the Company  
5 sought a certificate to build Kemper. In addition, as part of my ongoing work, I  
6 regularly review materials related to the operations, costs, and financial and  
7 economic risks associated with proposed and existing coal-fired power plants as  
8 well as current and projected natural gas and coal prices.

9 **Q. Have you been able to complete your assessment as of this time?**

10 A. No. I have not been able to conduct a full and detailed review of Mississippi  
11 Power Company's management of the Kemper IGCC Project for several reasons.  
12 First, unlike every one of the more than twenty prudence reviews in which I have  
13 participated, Mississippi Power has not yet filed a real affirmative explanation of  
14 why Kemper's capital cost has increased by approximately \$2 billion, or 70  
15 percent, since late 2009. Nor has the Company provided a detailed defense of the  
16 prudence of its management of the Project. Instead, the Company has merely filed  
17 a number of short pieces of testimony that address general points rather than  
18 showing (1) that the increases in the cost of the Kemper IGCC Project were  
19 unavoidable, beyond its control and could not be reasonably anticipated and (2)  
20 that the Company reasonably considered the economic viability of completing  
21 Kemper as an IGCC Project in light of the uncertainties in plant construction  
22 costs, natural gas prices, CO<sub>2</sub> emissions costs and byproduct sales revenues.  
23 Despite retaining its prudence consultants last June, the Company is withholding  
24 its main prudence case until the filing of its rebuttal testimony that will be right  
25 before the hearings in this proceeding.

26 Second, the Company has refused to provide numerous documents that utilities  
27 regularly provide during discovery. These withheld documents include, for  
28 example, the utility's internal evaluations of the confidence levels in its cost



1 projections. For a “mega-project” like Kemper, the measures used to estimate  
2 costs would be expected to have very substantial documentation, including  
3 examination of uncertainties in capital cost by management. The documentation  
4 MPC has produced is modest and has essentially no discussion of this issue.

5 Third, the Company was extremely slow in providing responses to some of the  
6 Sierra Club’s data requests. Most importantly, on August 22, 2013, the Sierra  
7 Club requested that Mississippi Power provide the minutes and presentations from  
8 internal Company meetings related to Kemper. Limited materials, in redacted  
9 form, were not provided until November 7, or more than two months after they  
10 were requested. More complete, but still substantially redacted, responses to this  
11 request were not provided until early in 2014.

12 Finally, the Company has severely redacted many of the documents it has  
13 provided. For example, as I will explain later in this testimony, the Company has  
14 redacted just about all of the materials related to its visits to Duke Energy  
15 Indiana’s Edwardsport IGCC Project and its discussions with Duke’s  
16 management personnel for Edwardsport. I can see no reason why these materials  
17 have been redacted other than to prevent the Sierra Club from learning what  
18 Mississippi Power knew about the escalating costs and the serious problems being  
19 experienced at Edwardsport, the only other IGCC Project under construction in  
20 the U.S.

21 Nevertheless, I believe that the information I have reviewed suggests strongly that  
22 the Company’s spending of approximately Five Billion Dollars on Kemper has  
23 not been prudent and that the Project should either not have been undertaken in  
24 the first place or should have been reconsidered and cancelled in 2010 or 2011  
25 before substantial expenditures had been made.

1 **Q. Why is the information that Mississippi Power has not provided important in**  
2 **an assessment of the prudence of the Company's Kemper-related**  
3 **expenditures?**

4 A. Sierra Club's Second Motion to Compel and Rebuttal in Support of Second  
5 Motion to Compel details the reasons that the information that Mississippi Power  
6 has refused to provide ought not to be withheld .

7 This information is critical to completing a full prudence review of the Kemper  
8 County IGCC Project. For example, the information that the Company learned  
9 during its discussions with and sites visits to the Edwardsport IGCC Project is  
10 plainly relevant in that the costs and problems experienced at Edwardsport should  
11 have and did inform the Company practices. Edwardsport was and remains the  
12 only other IGCC plant under construction in the U.S. What the Company learned  
13 about Edwardsport is relevant to this prudence review even if Mississippi Power  
14 would rather not share what it learned with the Sierra Club and the Commission.

15 The company's evaluations of the reliability of cost estimates are critical in that,  
16 for a project of Kemper's size and import, a reasonable utility would have  
17 estimated the cost level at which it could be confident that its projections were  
18 accurate. As explained later in this testimony, the only evaluations of the  
19 reliability of the cost levels which Mississippi Power has produced here – and it  
20 has not even produced these to the Sierra Club - [REDACTED]

21 [REDACTED]

22 [REDACTED] If Mississippi Power did not carry out any  
23 evaluations at a higher confidence level for a project of the magnitude of Kemper,  
24 then its actions in essence were per se imprudent. If it did carry out such  
25 evaluations, they should be produced.

26 The purported value of Kemper was based in part on the sales of its byproducts.

27 The byproduct sales contracts were not signed at the time the certificate was  
28 issued. However, the contracts later signed were redacted before being produced.

1 This information is important to assessing the Company's decision to continue  
2 with the Kemper project.

3 Finally, the interview notes taken during Pegasus Global's interviews of the  
4 Project team are likely to yield significant and entirely relevant information  
5 regarding the team's thought processes and actions and will undoubtedly inform  
6 Dr. Galloway's audit. It serves no purpose but the Company's to deny Intervenor  
7 access to the same information. As Sierra Club noted in its Second Motion to  
8 Compel, Dr. Galloway's notes of the interviews she and her team conducted  
9 during its prudence review of the Edwardsport IGCC Project were provided to  
10 intervenors in the Indiana Utility Regulatory Commission's ("IURC") Cause No.  
11 43114 IGCC-4S1.

12 **Q. Have the other types of documents that Mississippi Power has so far refused**  
13 **to provide typically been given to intervenors during discovery in power**  
14 **plant construction prudence reviews?**

15 A. Yes.

## 16 **KEMPER IGCC PROJECT RISKS**

17 **Q. What are the main risks that the Kemper IGCC Project has faced since the**  
18 **Company filed its testimony in 2009 requesting a certificate to build the**  
19 **plant?**

20 A. The Kemper Project has faced the following six main risks: (1) that the cost of  
21 building the plant would be significantly higher than the Company was telling the  
22 Commission in 2009 and using in its viability analyses; (2) that natural gas prices  
23 would be substantially lower than the Company had used in its viability analyses,  
24 thereby making the alternatives less expensive; (3) that the Company will have  
25 less of a need for the power from Kemper due to either or both of reduced demand  
26 and energy forecasts or cancelled plant retirements; (4) that the plant with a first-  
27 of-a-kind IGCC technology would not operate as well as the Company was

1 forecasting; (5) that CO<sub>2</sub> emissions prices ultimately will be higher than were  
2 anticipated in 2009; and (6) that byproduct sales will not produce the revenue  
3 projected.

4 **Q. What was the Company's position in Docket No. 2009-UA-014 concerning**  
5 **these risks?**

6 A. The tenor of Mississippi Power's attitude towards the potential for significant  
7 increases in the cost of building the Kemper IGCC Project was provided by  
8 Company witness Flowers' testimony that the risks of installing new technology  
9 and the risk of capital cost escalation were "unlikely and comparatively  
10 insignificant."<sup>4</sup>

11 At the same time that the Company all-but-dismissed the risk of higher capital  
12 costs, it aggressively attacked the position that the collapse of natural gas prices  
13 that had occurred in 2008 was a long-term change in the gas market that would  
14 negatively impact the economic viability of the Kemper IGCC Project. Instead,  
15 the mostly extraordinarily high natural gas prices used by Mississippi Power in  
16 the economic viability analyses it presented in Docket No. 2009-UA-014 assumed  
17 that the then-recent collapse of natural gas prices was but a blip and was not the  
18 game changer that other leading utilities and observers predicted.

19 The Company failed to provide any assessment of the economic viability of the  
20 IGCC Project if Kemper does not perform as well as the Company has projected  
21 for its future equivalent availability, new MW output, heat rate or net generation.  
22 This was not an unreasonable expectation given that Kemper is a first-of-a-kind  
23 plant with new IGCC technology that has never been used at commercial power  
24 scale.

---

<sup>4</sup> Phase Two Direct Testimony of Kimberly D. Flowers, at page 13, lines 12-18, and Tr. 1399.

1     **Q.     Was this prudent?**

2     A.     No. A reasonable utility would have conducted a fair and balanced set of  
3           economic analyses and would have considered the potential for future Kemper  
4           capital cost increases especially because it was proposing to build a plant with a  
5           first-of-a-kind IGCC technology at commercial scale. A reasonable utility also  
6           would have considered the potential that the Project would not operate as well as  
7           was being forecast at the time. Instead of doing that, Mississippi Power acted as  
8           an aggressive advocate for building Kemper as a new IGCC Project, and actively  
9           downplayed the risk of cost overruns and ignored the potential for poorer  
10          operating performance that the Company was projecting.

11    **Q.     Do the Company's internal documents and its testimony from Docket No.**  
12          **2009-UA-014 suggest why it took that position?**

13    A.     Yes. Mississippi Power wanted to take advantage of the federal subsidies  
14           available for a new IGCC plant. The Company was well aware of the risks  
15           associated with a very tight construction schedule in a very large "first-of-a-kind"  
16           project. However, the Company elected to press ahead and did not mention these  
17           risks to the Commission. Further, the Company's [REDACTED]  
18           [REDACTED]  
19           [REDACTED]  
20           [REDACTED] However, the Company's  
21           repeated refusal during Docket No. 2009-UA-014 to agree to a cost cap in spite of  
22           its belief that the risks associated with installing the new IGCC technology and  
23           capital cost increases were "unlikely and comparatively insignificant" further  
24           shows that Mississippi Power wanted its ratepayers, not its owners, to bear the  
25           risk that its gamble on being a First Mover on IGCC technology was ill placed.

1   **Q.     Just to be clear, Company witness Flowers testified in Docket No. 2009-UA-**  
2       **014 that Mississippi Power had developed scenarios around a reasonable**  
3       **range of key uncertainties so that it and the Commission could consider both**  
4       **qualitatively and quantitatively the “consequences” that arise under varying**  
5       **scenarios.”<sup>5</sup> In fact, did the Company examine a reasonable range for all of**  
6       **the key uncertainties?**

7   **A.     No. In the economic analyses it presented to the Commission in 2009 as part of its**  
8       Phase Two filing, the Company did not consider a range of uncertainty for the  
9       capital cost of the proposed Kemper IGCC Project, a critically important  
10      uncertainty for the Project. Instead, the Company merely relied upon the cost  
11      estimate from its Front End Engineering Design (“FEED”) study with a rather  
12      small six percent contingency. Nor did the Company look at any uncertainty in  
13      the Project’s future operating performance. At the same time, although  
14      Mississippi Power did look at a range of values for future CO<sub>2</sub> and natural gas  
15      prices, the gas prices it used were extremely high, as I discussed in my Phase Two  
16      testimony in Docket No. 2009-UA-014, and as I will discuss further below.

17      The Company did present a ‘break-even’ capital cost analysis as part of its  
18      rebuttal filing. However, as I will explain later in this testimony, that ‘break-even’  
19      analysis actually showed that if the 26 percent estimated capital cost increase that  
20      had already been experienced by late 2009 at the Edwardsport IGCC Project (the  
21      only other IGCC Project under construction in the U.S. and two years ahead of  
22      Kemper) was considered then building Kemper as an IGCC Project was only the  
23      lower cost scenario in the Company’s highest natural gas cost cases. Building the  
24      alternative natural gas-fired combined cycle plant would be the lower cost option  
25      in all of the other natural gas scenarios considered by the Company even  
26      accepting all of Mississippi Power’s other assumptions.

---

<sup>5</sup> Phase Two Direct Testimony of Kimberly D. Flowers, at page 12, lines 15-19.

1           **The Risk of Significantly Higher Kemper Capital Costs**


2       **Q.     What estimated cost for the Kemper IGCC Project did the Company present**  
3       **in its testimony in Docket No. 2009-UA-014?**

4       A.     The Company projected an estimated total cost of approximately \$2.97 billion for  
5       the Project at the time of the Certification Docket in late 2009/early 2010.

6       **Q.     By how much has Kemper's estimated cost increased since that time?**

7       A.     The increasing cost of the Kemper IGCC Project is presented in Figure 1, below:

8       **Figure 1:       Increasing Cost of the Kemper IGCC Project.**



9

10       Thus, Kemper's estimated cost has increased by \$2.1 billion, or 70 percent, since  
11       the Commission issued a Certificate in 2010.

1     **Q.     Should Mississippi Power have anticipated these cost increases?**

2     A.     Yes. The cost increases that have been experienced by the Kemper IGCC Project  
3             were inevitable, foreseeable and, in fact, were foreseen.

4     **Q.     What evidence should have led the Company to conclude that significant**  
5             **increases in the cost of the Kemper IGCC Project beyond the \$2.97 billion**  
6             **estimate it presented in Docket No. 2009-UA-014 were inevitable?**

7     A.     At the time that it sought and received the certificate to build Kemper from the  
8             Commission, the Company knew that the Kemper IGCC Project would be a first-  
9             of-a-kind IGCC plant, and, therefore, would clearly be exposed to significant risks  
10            and uncertainties. At the same time, industry experience beginning around 2002  
11            showed that coal plant construction costs were skyrocketing. This potential for  
12            higher costs was especially acute at Kemper given the relatively incomplete state  
13            of project engineering during 2007 and 2008. Finally, Kemper's large size (in  
14            investment dollars), the planned involvement of multiple suppliers and contractors  
15            and an extended "fast-track schedule" exposed the Company to a "mega-project"  
16            risk that added to the cost and schedule uncertainty surrounding the Project.

17           **First Mover Risks**

18    **Q.     What was the status of IGCC technology in 2009 when Mississippi Power**  
19            **sought a certificate from the Commission?**

20    A.     Although new IGCC designs were being proposed by vendors and architecture-  
21            engineering firms and being considered by a handful of utility and merchant  
22            companies around the U.S., the technology was generally considered to be  
23            "unproven," "immature," and "still in its infancy."<sup>6</sup> In fact, only one other IGCC  
24            project, Duke Energy Indiana's Edwardsport IGCC Project, was under  
25            construction. All of the other proposed IGCC plants had either been cancelled, or  
26            were on hold. Moreover, while a number of studies and articles cited potential

---

<sup>6</sup>     *Utilities split on readiness of IGCC*, Power Magazine, October 15, 2006.



1 long-term benefits to future IGCC plants, there was no serious disagreement in  
2 the industry after about 2004 that a company that chose to be a first mover in  
3 building a new IGCC unit would face significant technology-related cost and  
4 performance risks and uncertainties. By and large, the only companies that were  
5 saying that there were little or no risk associated with new IGCC projects were  
6 those seeking to profit from their development.

7 For example, in March 2004 the National Association of Regulatory Utility  
8 Commissioners (“NARUC”) released its Final Report titled *An Analysis of the*  
9 *Institutional Challenges to Commercialization and Deployment of IGCC*  
10 *Technologies in the U.S. Electric Industry; Recommended Policy, Regulatory,*  
11 *Executive and Legislative Initiatives.*

12 This Report presented the results of a survey of a wide range of IGCC experts and  
13 institutional stakeholders. The survey was intended to identify and prioritize the  
14 challenges that needed to be overcome to expand the deployment of IGCC plants.  
15 The survey was designed to rank each of the challenges in accordance with its  
16 relative significance.<sup>7</sup>

17 The results of the survey were striking. Financial items were clearly viewed as  
18 being the most significant challenge to IGCC deployment. Three financial issues  
19 were ranked as “Top-Tier” items, with scores of 4.00 and higher:

- 20 • Higher capital cost than NGCT (mean score = 4.41)
- 21 • Doubts regarding commercial availability of IGCC (mean score = 4.11)
- 22 • Increased risk due to higher up front development costs (mean score =  
23 4.02)

---

<sup>7</sup> NARUC Report, at page 22.

1 Nearly two-thirds of the respondents ranked higher capital costs than NGCT as  
2 the single most significant challenge to IGCC deployment.<sup>8</sup>

3 The key technological challenge identified by the survey was the chance of low  
4 plant availability. With a mean score of 4.14, the chance of low plant availability  
5 was the second most critical challenge overall in the survey results. Other  
6 significant concerns were skepticism regarding IGCC technology in general and  
7 the general lack of IGCC operating experience.<sup>9</sup>

8 In summary, the survey results showed that financial issues represented the most  
9 critical challenges to IGCC deployment. The areas of greatest concern included  
10 the relatively high capital cost of IGCC power plants and doubts about their  
11 commercial viability, along with one technical concern – the chance of low plant  
12 availability.<sup>10</sup>

13 In early 2007 Florida Power & Light (“FPL”) decided to build a new Ultra  
14 Supercritical Coal Plant (“USCPC”) instead of an IGCC unit. The company  
15 explained the basis for this decision to the Florida Public Service Commission in  
16 February 2007:

17 At the most basic level, USCPC technology is proven and reliable  
18 in large scale utility applications. In contrast, IGCC is not proven  
19 and reliable in large scale utility applications. This is demonstrated  
20 by the fact that there are only four operating coal-fired IGCC  
21 plants in the world, two of which are small (less than 300 MW),  
22 and are demonstration projects. USCPC units have been built  
23 commercially and have satisfied projections of cost, efficiency,  
24 reliability, and environmental performance. In contrast, existing  
25 IGCC units have not been built commercially, and despite the  
26 economic advantage of receiving substantial government funding  
27 have not met projections of cost, efficiency, reliability, and  
28 environmental performance. **The “next generation” IGCC plants**  
29 **expected to be operational in the 2011-2015 period will be in**  
30 **the 600 MW range. None of the next generation IGCC units**

---

<sup>8</sup> Id., at page 28.

<sup>9</sup> Id., at page 29.

<sup>10</sup> Id., at page 32.

1           **have been built; therefore such units have not been proven to**  
2           **be cost-effective, reliable, and to deliver acceptable**  
3           **environmental performance.** For all of these reasons, both the  
4           current and next generation of IGCC plants are insufficient to meet  
5           the fuel diversity goals of FPL for its customers.<sup>11</sup> (Emphasis  
6           added)

7           FPL's decision not to pursue IGCC technology was based, in significant part, on a  
8           Clean Coal Technology Study that had been prepared for that company in January  
9           2007 by Black & Veatch. In this Study, Black & Veatch concluded that "Cost,  
10          schedule and plant availability issues cause IGCC projects to have higher  
11          financial risk than conventional PC or CFB power generation projects:"

12           Details regarding the guarantee levels for cost, schedule and  
13           performance; the associated liquidated damages clauses and risk  
14           premium; and availability assurances are not well defined at this  
15           time. It is expected that the standards for contractual arrangements  
16           between owners and constructors will evolve based on the  
17           experiences of the next generation of IGCC project development.<sup>12</sup>

18          A September 2008 *IGCC Technology Overview and Site Feasibility* evaluation of  
19          gasification technology by the Dairyland Power Cooperative in Wisconsin  
20          similarly noted the immature nature of IGCC technology and the risks associated  
21          with undertaking new IGCC Projects:

22           Reliability – The few existing commercial applications of  
23           gasification or IGCC technology have proved to be extremely  
24           unreliable. While several utilities have proposed IGCC projects,  
25           almost all have been put on hold or rejected by state public service  
26           commissions because of the lack of proven reliability and high  
27           cost.<sup>13</sup>

28          And:

---

<sup>11</sup> Direct Testimony & Exhibit of David N. Hicks on behalf of Florida Power & Light, in Florida Public Service Commission Docket No. 07-0098-EI, at page 11, lines 5-22.

<sup>12</sup> Florida Power & Light Clean Coal Technology Selection Study, January 2007, Exhibit DNH-2, at page 54 of 110.

<sup>13</sup> *IGCC Technology Overview & Genoa Site Feasibility*, September 3, 2008, Dairyland Power Cooperative, at page 1.

1 IGCC technology is still in its infancy with only limited  
2 commercial applications in existence. These initial operations have  
3 proven to be extremely unreliable in comparison to existing coal  
4 technologies....

5 \* \* \* \*

6 ... Many experts hope that the next generation of IGCC will have  
7 availability which is more in line with current industry  
8 expectations; but the current state of the technology has not  
9 demonstrated that level of availability. Current and near-term  
10 IGCC plants must be viewed as technically feasible, but not  
11 delivering the cost or the performance to be economically  
12 attractive.

13 \* \* \* \*

14 A number of studies have looked at “market barriers” to  
15 widespread IGCC implementation. IGCC “uncertainties” include  
16 lack of standard plant design, performance guarantees and high  
17 capital costs. These uncertainties call into question whether the  
18 technology is commercially viable today. IGCC veteran Stephen  
19 D. Jenkins testified in January 2007 that IGCC technology will not  
20 be ready for six to eight years, has limited performance and  
21 emissions guarantees, and that commercial-scale carbon dioxide  
22 capture and storage has not been demonstrated.<sup>14</sup>

23 In fact, as recently as June 2010, a *Coal Technology Selection Study Update*  
24 prepared by Black & Veatch for the Tri-State Generation and Transmission  
25 Association and the Sunflower Electric Power Corporation similarly concluded  
26 that:

27 Though the demonstration of these five commercial coal-fueled  
28 IGCC plants has provided benchmarks for expected capacity and  
29 environmental performance, uncertainty still remains regarding  
30 availability, reliability and cost. The complexity and relative  
31 immaturity of the IGCC process increases opportunities for  
32 deficiencies in design, vendor-supplied equipment, construction,  
33 operation, and maintenance. The high risks of capital cost overruns  
34 and low availability in the first few years of operation have

---

<sup>14</sup> Id., at page 6.

1 presented obstacles to the development of non-subsidized coal-  
2 fueled IGCC projects.<sup>15</sup>

3 **Q. Have you seen any evidence that Black & Veatch communicated this same**  
4 **conclusion directly to Mississippi Power?**

5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]

11 **Q. Was it generally recognized that IGCC projects were vulnerable to**  
12 **dramatically increasing capital costs?**

13 **A. Yes. For example, a July 1, 2007 editorial by the Editor-in-Chief of Coal Power**  
14 **Magazine warned about “IGCC Sticker Shock:”**

15 Former Illinois Senator Everett Dirksen once observed, “A billion  
16 here and a billion there, and pretty soon you’re talking real  
17 money.” The same can be said about skyrocketing estimated costs  
18 of integrated gasification combined cycle (IGCC) plants as their  
19 designs are fleshed out. The higher price tags shouldn’t be a  
20 surprise – the more you learn about the complexity of a project, the  
21 higher your guess about its costs will go.

22 These escalating cost estimates are especially important to  
23 ratepayers in West Virginia and Virginia, where the first next-  
24 generation IGCC plants (IGCC 2.0, if you will) are scheduled to be  
25 built. An earlier contended was a site in Ohio, but that state’s  
26 Public Utilities Commission disallowed utility recovery of the  
27 development costs of a project there....

28 **PRICEY PLANT**

<sup>15</sup> Holcolm Expansion Project, Coal Technology Selection Study Update, Black & Veatch, June 18, 2010, at page 3-18.

<sup>16</sup> See page 185 of SC-MPC-1-4\_SUPP\_ATT C\_MRB 2009\_CONFIDENTIAL\_IV.

1 This June, Appalachian Power (an AEP subsidiary) proposed rate  
2 increases to cover the \$2.23 billion cost of building an IGCC unit  
3 capable of being retrofitted for carbon capture at its Mountaineer  
4 Power Plant in New Haven, W.Va. “[The rate hikes] wouldn’t be  
5 immediate,” according to AEP spokesman Pat Hemlepp. “By the  
6 time the [unit] goes into operation [in 2012], the total [increase  
7 would be just a little less than 12%,” he added. Ditto for Virginia  
8 ratepayers, who also would see their bills rise by an average 12%.  
9 Both increases would be phased in as costs are incurred.

10 AEP says that the new IGCC unit is needed to address load growth  
11 likely restrictions on CO2 emissions. It makes sense from that  
12 perspective, but it raises a question: Should ratepayers be  
13 responsible for funding development of an unproven technology,  
14 whose raison d’etre is meeting carbon caps that may not be  
15 imposed for many years, if ever?

16 OTHER OPTIONS

17 \* \* \* \*

18 Tough decisions on IGCC face state utility regulators charged with  
19 balancing the technology’s development risks. If a utility pushes  
20 the IGCC envelope too far, a plant may not perform as advertised,  
21 or not at all. If its costs are made recoverable, the bill will end up  
22 in the laps of ratepayers, not the utility’s shareholders.

23 It seems to me that ratepayers should not assume any additional  
24 cost, performance, or scheduling risks over those presented by  
25 other, less-expensive and more-mature generation technologies. In  
26 balancing those risks, regulators should give IGCC-enamored  
27 utilities the opportunity to earn a higher than usual return on their  
28 investment – after the project has proven successful.

29 Fair allocation of the incremental costs and rewards of IGCC  
30 should be the goal of every state public service commission, as its  
31 ratepayers’ eyes and ears. At the end of the day, the shareholders  
32 who elected the management team to make wise technology  
33 decisions should pay the freight if those decisions go south.

34 Corporate management teams come and go, but a bad project lives  
35 forever.<sup>17</sup>

---

<sup>17</sup> Speaking of Coal Power: IGCC Sticker Shock. Coal Power Magazine, July 1, 2007.

1    **Q.     How many new IGCC projects actually had been proposed in the U.S. by**  
2       **about 2007?**

3    A.     In her September 2011 testimony concerning the Edwardsport IGCC Project,  
4       Mississippi Power witness Galloway noted that by early 2007 gasification  
5       development was now nationwide and included a list of some 27 IGCC projects.

6    **Q.     How many of these projects actually had started construction by the time**  
7       **that Mississippi Power was seeking a certificate for the Kemper IGCC**  
8       **Project?**

9    A.     Only the Edwardsport IGCC Project had actually started construction in the U.S.  
10       as of late 2009. All of the other projects had been cancelled, indefinitely  
11       postponed or were on hold.

12   **Q.     Have any of the developers of the cancelled IGCC projects indicated why**  
13       **those plants were cancelled?**

14   A.     Yes. A number of the developers publicly explained the rationales for their  
15       decisions to cancel proposed IGCC projects. For example, Tampa Electric, the  
16       owner of the Polk IGCC unit that Duke said it was using as the basis for the initial  
17       design of Edwardsport, cancelled a proposed IGCC plant in the fall of 2007 due to  
18       uncertainty related to CO<sub>2</sub> regulations, particularly capture and sequestration  
19       issues, and the potential for related project cost increases. According to a  
20       company press release, "Because of the economic risk of these factors to  
21       customers and investors, Tampa Electric believes it should not proceed with an  
22       IGCC project at this time," although it did say that it remained steadfast in its  
23       support of IGCC as a critical component of future fuel diversity in Florida and the  
24       nation.

25       Other companies also had cancelled proposed IGCC projects by 2009 when  
26       Mississippi Power was aggressively pushing ahead with the Edwardsport IGCC  
27       Project. Some examples include:

- 1           ▪       In June 2007, the Tondu Corp. announced that it was suspending plans to  
2                   build a planned 600 MW IGCC facility in Texas citing high costs and  
3                   other concerns related to technology and construction risks.<sup>18</sup>
- 4           ▪       Xcel Energy announced in October 2007 that it was deferring indefinitely  
5                   its plans to build an integrated gasification combined cycle plant ("IGCC")  
6                   in Colorado because the development costs were higher than the utility  
7                   originally expected.<sup>19</sup>
- 8           ▪       The Orlando Utilities Commission announced in November 2007 that it  
9                   was cancelling the coal gasification portion of a 285-megawatt IGCC plant  
10                  at the Stanton Energy Center. Construction will continue on the natural  
11                  gas-fired combined cycle generating unit. The Commission cited the  
12                  impact of possible federal and state regulations related to future emissions  
13                  restrictions in the state of Florida as the primary reason for terminating  
14                  construction.<sup>20</sup>

15   **Q.    Is there any reason to believe that Mississippi Power was not aware of the**  
16           **cancellation of these projects or the factors that had led to those**  
17           **cancellations?**

18   A.    No. The Company either knew or should have known from public sources the  
19           reasons why other proposed IGCC projects were being cancelled.

20   **Q.    Did state regulatory commissions express concern about the uncertainties**  
21           **surrounding IGCC technology and the potential for increasing capital costs?**

22   A.    Yes. Although the Indiana and West Virginia Commissions did approve  
23           certificates for proposed IGCC projects, other state commissions rejected rate  
24           recovery for costs related to proposed IGCC plants. As a result, these projects  
25           were cancelled.

26           For example, the Minnesota Public Utilities Commission refused in August 2007  
27           to approve an agreement under which Xcel Energy would have purchased power  
28           from a proposed IGCC facility due to concerns over the uncertainties surrounding

---

<sup>18</sup>       <http://www.reuters.com/article/companyNewsAndPR/idUSN1526955320070615>

<sup>19</sup>       Denver Business Journal, October 30, 2007.

<sup>20</sup>       <http://www.ouc.com/news/releases/20071114-secb.htm>.



1 the plant's estimated construction and operating costs and operating and financial  
2 risks.<sup>21</sup>

3 At the same time, the Virginia State Corporation Commission refused to require  
4 Virginia ratepayers of Appalachian Power Company to bear any of the costs of  
5 the Company's proposed IGCC plant citing uncertainties of costs, technology, and  
6 unknown federal mandates.<sup>22</sup> The Commission also found that "... APCo has no  
7 fixed price contract for any appreciable portion of the total construction costs;  
8 there are no meaningful price or performance guarantees or controls for this  
9 project at this time. This represents an extraordinary risk that we cannot allow the  
10 ratepayers of Virginia in APCo's service territory to assume."<sup>23</sup>

11 The Commission also noted the uncertainties surrounding federal regulation of  
12 carbon emissions and carbon capture and sequestration technology and costs, and  
13 observed that the Company was asking for a "blank check."<sup>24</sup> On this basis, the  
14 Commission concluded that "We cannot ask Virginia ratepayers to bear the  
15 enormous costs – and potentially huge costs – of these uncertainties in the context  
16 of the specific Application before us."<sup>25</sup>

17 **Q. Has Company witness Galloway agreed that there were risks and challenges**  
18 **for a company investing in the first new IGCC plants and that the industry**  
19 **as a whole was aware of these risks, challenges and uncertainties?**

20 A. Yes.<sup>26</sup>

---

<sup>21</sup> Order in Docket No. E-6472/M-05-1993, dated August 30, 2007, at pages 16-19.

<sup>22</sup> Final Order in Case No. PUE-2007-00068, April 14, 2008. Available at [http://scc.virginia.gov/newsrel/e\\_apfrate\\_08.aspx](http://scc.virginia.gov/newsrel/e_apfrate_08.aspx).

<sup>23</sup> Id., at page 5.

<sup>24</sup> Id., at page 10.

<sup>25</sup> Id., at page 10.

<sup>26</sup> Phase II Responsive Testimony of Dr. Patricia D. Galloway in Indiana Utility Regulatory Commission Cause No. 43114-IGCC-4S1, dated September 9, 2011, at page 90, lines 14-17.

1 **Q. Did the Company acknowledge these risks and uncertainties in its testimony**  
2 **in Docket No. 2009-UA-014?**

3 A. No. As explained earlier in this testimony, the Company testified that the risks  
4 associated with installing new technology at Kemper were “unlikely and  
5 comparatively insignificant.”

6 **Q. Did the Company acknowledge the risks of being a First Mover in a new**  
7 **IGCC technology in its internal meetings and documents?**

8 A. Yes. For example:

- 9 • [REDACTED]  
10 [REDACTED]  
11 [REDACTED]
- 12 • [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED]
- 17 • [REDACTED]  
18 [REDACTED]  
19 [REDACTED]
- 20 • [REDACTED]  
21 [REDACTED]

<sup>27</sup> Docket No. 2009-UA-014, at Tr. 1359, lines 21-23.

<sup>28</sup> Sierra Club-MPC 1-4 Supplemental Attachment I, at page 8 of 8.

<sup>29</sup> Kemper IGCC January 18, 2011 Production Meeting, at Sierra Club-MPC 1-4 Supplemental Attachment K, at page 1 of 169 and Mississippi Power Kemper IGCC Project Update presentation at the December 13, 2010 meeting of the Nuclear/Operations Committee of the Southern Company Board of Directors, Sierra Club-MPC Attachment 1-4 Attachment I, at page 2 of 14.

1

2

3

**Q. Did the Company tell the Commission in Docket No. 2009-UA-014 that it**

4

**believed that**

5

6

**A. No. I believe that they did not tell this to the Commission.**

7

**Q. Do you have any comments on the following conclusion of what Company**

8

**witnesses have described as the independent October 2008 *Technology Risk***

9

***Assessment of the Kemper County IGCC Plant Design***

10

11

12

13

**A. Yes. I have three comments. First, without disparaging the expertise of the two authors of the assessment, it wasn't really "independent," as both authors worked for Southern Company. Second, as I have described above, their conclusion that**

16

17

18

19

20

21

22

23

24

**is contrary to the general industry view I have discussed above. Finally, even if it were true that the construction risks for Kemper were not materially greater than the risks for any other coal-fired major construction projects that would not mean that the risks were necessarily "unlikely or comparatively insignificant." As I will discuss in the next section of my testimony, since 2002 the estimated costs of even those new coal plants using the more traditional pulverized coal technologies increased by 100 percent or more in just a few years.**

<sup>30</sup>

Sierra Club-MPC 1-4 Supplemental Attachment I, at page 11 of 12.

1           **Skyrocketing Coal Plant Construction Costs**

2       **Q.     Would it have been reasonable in 2009 and 2010 to expect that the**  
3           **construction cost of the Kemper Project would increase substantially over**  
4           **time even if the Project employed more traditional coal technologies instead**  
5           **of the new and untested combination of technologies being in employed in a**  
6           **first of its kind IGCC plant?**

7       A.     Yes. There would have been a significant risk of a substantial cost increase even  
8           if Kemper had been a typical pulverized coal plant instead of an IGCC Project  
9           with new technology. In fact, coal power plant construction costs had risen  
10          dramatically since 2000 as a result of a worldwide competition for design and  
11          construction resources, equipment, and commodities like concrete, steel, copper  
12          and nickel. Terms like “staggering” and “skyrocketing” have been used to  
13          describe these cost increases. Coal-fired power plants that were estimated to cost  
14          \$1500 per kilowatt in 2002 are now projected to cost in excess of \$3500 per  
15          kilowatt.

16          Almost every proposed coal-fired power plant of which I am aware experienced  
17          large cost increases in the years 2005-2010. For example, the estimated per unit  
18          construction cost of Duke Energy Carolina’s Cliffside Project increased by 80  
19          percent just between the summer of 2006 and June 2007. Similarly, AMP-Ohio  
20          cancelled its proposed Meigs County coal plant in the fall of 2009 after the  
21          estimated cost of the plant increased by 37 percent only thirteen months after the  
22          previous estimate had been issued.

1 Q. Was it widely accepted in the industry by 2009 that coal plant construction  
2 costs had, in fact, skyrocketed and were likely to continue to rise in the  
3 future?

4 A. Yes. For example, a June 2007 report by Standard & Poor's, *Increasing*  
5 *Construction Costs Could Hamper U.S. Utilities' Plan to Build New Power*  
6 *Generation*, reported that:

7 As a result of declining reserve margins in some U.S. regions ...  
8 brought about by a sustained growth of the economy, the domestic  
9 power industry is in the midst of an expansion. Standing in the way  
10 are capital costs of new generation that have risen substantially  
11 over the past three years. Cost pressures have been caused by  
12 demands of global infrastructure expansion. In the domestic power  
13 industry, cost pressures have arisen from higher demand for  
14 pollution control equipment, expansion of the transmission grid,  
15 and new generation. While the industry has experienced buildout  
16 cycles in the past, what makes the current environment different is  
17 the supply-side resource challenges faced by the construction  
18 industry. A confluence of resource limitations have contributed,  
19 which Standard & Poors' Rating Services broadly classifies under  
20 the following categories

- 21 ■ Global demand for commodities
- 22 ■ Material and equipment supply
- 23 ■ Relative inexperience of new labor force, and
- 24 ■ Contractor availability

25 **The power industry has seen capital costs for new generation**  
26 **climb by more than 50% in the past three years, with more**  
27 **than 70% of this increase resulting from engineering,**  
28 **procurement and construction (EPC) costs. Continuing**  
29 **demand, both domestic and international, for EPC services will**  
30 **likely keep costs at elevated levels. As a result, it is possible**  
31 **that with declining reserve margins, utilities could end up**  
32 **building generation at a time when labor and materials**  
33 **shortages cause capital costs to rise, well north of \$2,500 per**  
34 **kW for supercritical coal plants and approaching \$1,000 per**  
35 **kW for combined-cycle gas turbines (CCGT). In a separate yet**  
36 **key point, as capital costs rise, energy efficiency and demand side**  
37 **management already important from a climate change perspective,**

1                   become even more crucial as any reduction in demand will mean  
2                   lower requirements for new capacity.<sup>31</sup> (Emphasis added)

3           In July 2007, the president of the Siemens Power Generation Group told the New  
4           York Times that “There’s real sticker shock out there.”<sup>32</sup> He also estimated that in  
5           the preceding 18 months alone, the price of a coal-fired power plant had risen 25  
6           to 30 percent.

7           Moreover, a September 2007 report on *Rising Utility Construction Costs* prepared  
8           by the Brattle Group for the EDISON Foundation similarly concluded that:

9                   Construction costs for electric utility investments have risen  
10                  sharply over the past several years, due to factors beyond the  
11                  industry’s control. Increased prices for material and manufactured  
12                  components, rising wages, and a tighter market for construction  
13                  project management services have contributed to an across-the-  
14                  board increase in the costs of investing in utility infrastructure.  
15                  These higher costs show no immediate signs of abating.<sup>33</sup>

16   **Q.     Should the industry-wide experience with skyrocketing power plant**  
17           **construction costs have warned Mississippi Power that the cost of building**  
18           **the Kemper IGCC Project could increase substantially over time?**

19   **A.**    Yes. Mississippi Power should have accepted and acknowledged that Kemper  
20           would be subject to the same risks of significantly higher costs as other coal-fired  
21           projects. Instead, as I will explain below, the Company dismissed the risk of  
22           further cost increases as “unlikely and comparatively insignificant” and failed to  
23           consider the potential for higher plant capital costs each time it reconsidered the  
24           economic viability of completing Kemper as an IGCC Project.

25           **Mega-Project Risk**

---

<sup>31</sup>       *Increasing Construction Costs Could Hamper U.S. Utilities’ Plans to Build New Power Generation*, Standard & Poor’s Rating Services, June 12, 2007, at page 1. A copy of this report is included in Exhibit DAS-G-10.

<sup>32</sup>       “Costs Surge for Building Power Plants, *New York Times*, July 10, 2007.

<sup>33</sup>       *Rising Utility Construction Costs: Sources and Impacts*, prepared by The Brattle Group for the EDISON Foundation, September 2007, at page 31. A copy of this report is attached as Exhibit DAS-G-11.

1   **Q.    Were there any other risks of which Mississippi Power should have been**  
2       **aware at the time of the Certificate Docket and the subsequent start of**  
3       **construction at Kemper?**

4    A.    Yes. Kemper was exposed to what has been called a mega-project risk. A mega-  
5       project is an expensive project expected to cost more than \$1 billion that involves  
6       an extended construction schedule, a fast-track schedule and the involvement of  
7       multiple suppliers and multiple contractors.

8   **Q.    What is the significance of the fact that Kemper was a mega-project?**

9    A.    Being a mega-project added significantly to the cost and schedule uncertainty  
10       surrounding the Kemper IGCC Project.

11   **Q:    Does this “mega-project risk” have any special significance for a company**  
12       **the size of Mississippi Power?**

13   A:    Yes. Mississippi Power is a very small utility. Kemper was expected to  
14       approximately double the size of Mississippi Power’s balance sheet. A company  
15       that small undertaking a project the size of Kemper obviously presents practical  
16       risks even beyond those present when a larger company undertakes such a project.

17   **Q.    Have you seen any publicly available assessments of the risks associated with**  
18       **mega-projects that were available to Mississippi Power at the time it sought a**  
19       **Certificate for Kemper in 2009 and when construction began in 2010?**

20   A.    Yes. A 2003 book, entitled *Megaprojects and Risk: An Anatomy of Ambition*,  
21       noted the following concerning the risks associated with mega-projects and the  
22       potential for costs overrunning the initial estimates:

23               A main cause of overruns is a lack of realism in initial cost  
24               estimates. The length and cost of delays are underestimated,  
25               contingencies are set too low, changes in project specifications and  
26               designs are not sufficiently taken into account, changes in  
27               exchange rates between currencies are underestimated or ignored,  
28               so is geological risk, and quantity and price changes are

undervalued as are expropriation costs and safety and environmental demands. Many major projects also contain a large element of technological innovation with high risk. Such risk tends to translate into cost increases, which often are not adequately accounted for in initial cost estimates.<sup>34</sup>

And:

As documented in this and the previous chapters, the risks associated with major infrastructure projects are substantial. Key factors contributing to risk are the facts that the investment will be irreversible and the viability highly dependent on general economic development. Given the magnitude of the uncertainties involved, feasibility studies of major projects with risk analysis are less than useful since such studies will often deceive decision makers and the general public regarding the outcomes of projects. Risks cannot be eliminated from major projects, but they can be acknowledged and their impacts reduced through careful identification and by allocation of risks to those best suited to manage them.<sup>35</sup>

**Q. Does Mississippi Power witness Galloway agree that mega-projects involve substantial cost and schedule risks?**

A. Yes. In her 2011 testimony concerning Duke Energy Indiana's Edwardsport IGCC Project, Dr. Galloway testified that mega-projects are generally defined within the industry as very large-capital investment projects (costing more than \$1 billion U.S. dollars) that attract a high level of public attention or political interest because of substantial direct and indirect impacts on the community, environment, and companies that undertake such projects.<sup>36</sup> Dr. Galloway also testified that other attributes of a mega-project include:

- Execution of an engineered facility or structure which is complex or unusual;
- An extended construction schedule (greater than 4 years);

---

<sup>34</sup> At page 12.

<sup>35</sup> At page 84.

<sup>36</sup> Direct Testimony of Patricia D. Galloway, Petitioner's Exhibit PP in Cause No. 43114 IGCC-4S1, March 10, 2011, at page 6, lines 15-19.



- 1 • Multiple equipment and material suppliers;
- 2 • Multiple specialty trade contractors;
- 3 • Multiple project stakeholders/investors; and
- 4 • Multi-national party stakeholder involvement.<sup>37</sup>

5 She also noted that the challenges that one faces on a typical construction project  
6 are orders of magnitude less challenging than one faces on a mega-project.<sup>38</sup>

7 Dr. Galloway also testified that:

8 All mega-projects are executed on a fast-track schedule simply due  
9 to the fact that sequential staging adds a tremendous amount of  
10 time to the already extended duration to complete a mega-project.  
11 As noted above, the more time it takes to execute a mega-project  
12 the less reliable the future project condition predictions. And, the  
13 less reliable the future project condition predictions, the higher the  
14 probability that those conditions will change. Moreover, the cost  
15 on a mega-project and the accumulating finance charges usually  
16 dictate completion of the project as soon as feasible.<sup>39</sup>

17 **Q. Do you agree with this definition?**

18 A. Yes.

19 **Q. How do you interpret the term “fast-track schedule” used by Dr. Galloway in**  
20 **her Edwardsport testimony?**

21 A. A “fast-track” schedule means that there is not a completed project design when  
22 construction is started. A key factor for effective project management, therefore,  
23 is to make sure that the necessary engineering analyses and designs are completed  
24 on a phased coordinated schedule in time to support equipment and commodity  
25 procurement and sufficiently ahead of construction to support the planned  
26 construction activities and schedule.

---

<sup>37</sup> Id. at page 6, line 20, to page 7, line 3.

<sup>38</sup> Id. at page 7, lines 9-11.

<sup>39</sup> Id. at page 13, lines 13-20.

1   **Q.     What was the status of the design for the Kemper IGCC Project as of the**  
2       **time of the 2009 Certificate docket?**

3   A.     According to the Company, the detailed design for the Project had not yet  
4       begun.<sup>40</sup> Consequently, the Kemper IGCC Project was fully exposed to the risks  
5       and the dangers of a “fast-track” schedule.

6   **Q.     Is there any reason to believe that Mississippi Power was unaware at any**  
7       **time that Kemper would be a mega-project and would be subject to the risks**  
8       **that Dr. Galloway associates with such a project?**

9   A.     No.

10  **Q.     Please summarize your testimony concerning the capital cost risk that**  
11       **Mississippi Power faced as a result of the decision to build the Kemper IGCC**  
12       **Project?**

13  A.     Mississippi Power faced three inter-related risks that were widely recognized at  
14       the time the Company decided to build the Kemper IGCC Project:

- 15       •     A First Mover risk with both financial and technological components;  
16       •     The risk of skyrocketing plant construction costs caused by industry-wide  
17       factors;  
18       •     The mega-project risks caused by (a) an extended construction duration;  
19       (b) a fast-track design and construction schedule, (c) the need to manage  
20       and coordinate multiple suppliers and contractors.

21       These risks, together, meant that it was extremely likely, if not absolutely certain,  
22       that the actual cost of the Kemper IGCC Project would be significantly higher  
23       than the Company estimated in its 2009 application for a certificate in  
24       Commission Docket No. 2009-UA-014.

---

<sup>40</sup>     Id., at page 36, lines 3-5.

1 **Q. Did you warn the Company about the high risk of future construction cost**  
2 **increases at Kemper?**

3 A. Yes. I testified in Docket No. 2009-UA-014 there were significant risks of a  
4 higher construction cost and an extended construction schedule at Kemper due to  
5 the following factors:

6 - Kemper was a first-of-a-kind project employing several technologies, that  
7 is, the TRIG gasification technology and a CO<sub>2</sub> capture technology that  
8 had not yet been used on the commercial scale at which they would be  
9 used at Kemper.

10 - Kemper had an expedited (that is, a “fast-track”) schedule that did not  
11 allow for the entire project to be designed before the start of construction.

12 - The experience of Duke Energy’s Edwardsport IGCC Project provided a  
13 warning of what could happen at Kemper.<sup>41</sup>

14 **Q. Were any of the elements of the then-current Kemper Project construction**  
15 **cost estimate subject to cost caps?**

16 A. No. The Company had said that “Unless fixed by third-party contract when  
17 executed, none of the estimates contained in the Company’s filing [were] subject  
18 to contractual ‘cost-caps.’”<sup>42</sup>

19 **Q. Why is the construction cost history of the Edwardsport Project relevant to**  
20 **the question of whether Kemper was likely to experience further cost**  
21 **increases during construction?**

22 A. Duke Energy Indiana’s Edwardsport plant was the only IGCC project that was  
23 then under construction in the U.S. The two operating IGCC plants in the U.S.  
24 both had been completed in the 1990s. As I noted earlier, all of the other IGCC

---

<sup>41</sup> Phase Two Direct Testimony of David A. Schlissel in Docket No. 2009-UA-014, dated December 7, 2009, at page 35, line 8, through page 41, line 20.

<sup>42</sup> Id., at page 35, lines 16-18.


1 plants proposed in recent years for the U.S. had been cancelled or were on  
2 indefinite hold.

3 Therefore, even though the specific IGCC technologies were different between  
4 the two Projects, Edwardsport was a ‘canary in the coal mine’ that should have  
5 alerted Mississippi Power to the design evolutions, commodities growth and other  
6 problems and cost increases that could be expected at Kemper. Moreover, both  
7 IGCC projects were using “fast-track” engineering and construction where  
8 construction was begun before the plant’s detailed engineering had been  
9 completed.

10 **Q. What had been the construction cost experience of the Edwardsport IGCC**  
11 **Project through the end of 2009?**

12 A. As shown in Figure 2, below, Edwardsport’s estimated construction cost had  
13 increased from the \$1.985 billion cost estimated in 2007 at the time the Indiana  
14 Commission approved the project, to \$2.35 billion in November 2009. This  
15 represented a 26 percent increase in just two years.

Figure 2: Edwardsport IGCC Project Cost Increases 2007-April 2010.



**Q. What were the causes of the 26 percent increase in the estimated cost of the Edwardsport IGCC Project between November 2007 and November 2009?**

A. Duke Energy Indiana reported to the Indiana Commission that "...despite [the Company's] best efforts to rigorously manage the Edwardsport IGCC Project, we have experienced design modifications and scope growth above what was anticipated from the preliminary engineering design, adding capital costs to the Project."<sup>43</sup> Duke witness Womack subsequently explained the underlying causes of the latest Edwardsport cost increase as follows:

As the [Edwardsport] Project moves out of the engineering phase and into full construction, we have experienced design modifications and scope growth above what was anticipated from

<sup>43</sup> Duke Energy Indiana Verified Petition, November 24, 2009.


the preliminary engineering design, adding significant capital costs to the Project.<sup>44</sup>

And:

The primary causes of the cost increase from the time of the IGCC-3 petition [May 2009] and testimony until now are scope growth due to design development and the increased cost of support services that accompany such scope growth. As the engineering and design work has progressed, the required amount of concrete, steel, pipe, valves, electrical wire, etc., had grown.<sup>45</sup>

As a result, the quantities of commodities used in building Edwardsport had jumped significantly since the plant had been certified in late 2007, as can be seen in Figure 3, below:

**Figure 3: Increases in Edwardsport Estimated Construction Commodities between 2007 and Late 2009.**



<sup>44</sup> Testimony and Exhibits of W. Michael Womack in Indiana Utility Regulatory Commission Cause No. 43114 IGCC-4, filed December 22, 2009, at page 4, lines 16-19.

<sup>45</sup> Id., at page 15, lines 12-16.

1    **Q.     Was this information about the cost increases at the Edwardsport IGCC**  
2       **Project publicly available?**

3    A.     Yes. The Duke Energy Indiana testimony reporting Edwardsport’s cost increases  
4           and schedule delays, and the developments causing these increases and delays,  
5           was available on the Indiana Utility Regulatory Commission’s website.

6    **Q.     What was your conclusion in Docket No. 2009-UA-014 regarding the**  
7       **estimated construction costs that Mississippi Power should use in its**  
8       **economic viability analyses for the Kemper Project?**

9    A.     For the above reasons, I recommended that Mississippi Power’s economic  
10           assessments should reflect the significant risk of higher plant construction costs  
11           by including scenarios in which the cost of the proposed Kemper IGCC Project is  
12           20 percent and 40 percent above the currently estimated cost.

13   **Q.     Would completion of Kemper as an IGCC plant have been the lowest cost**  
14       **option in these scenarios?**

15   A.     In his Phase Two Rebuttal Testimony, Company witness Anderson provided an  
16           assessment of the impact of cost overruns at Kemper by asking the following  
17           question “How much of an overrun could the Project experience and still be the  
18           best self-build alternative when compared to the next best alternative, a natural  
19           gas-fired combined cycle” plant.<sup>46</sup> He also testified that this assessment would  
20           provide an indication of how robust the Kemper Project was when it comes to  
21           total capital cost.<sup>47</sup>


22           Figure 4, below, compares the results of Mr. Anderson’s assessment to the 20  
23           percent and 40 percent increases in the estimated capital cost for Kemper that I  
24           recommended that Mississippi Power consider in its economic viability analyses.

---

<sup>46</sup>     Phase Two Rebuttal Testimony of Thomas O. Anderson in Docket No. 2009-UA-014, at page 11, lines 1-6.

<sup>47</sup>     Id., at lines 6-7.

**Figure 4: Results of Company Witness Anderson's "Break-Even" Capital Cost Analysis vs. Range of 20% to 40% Increases Recommended by Witness Schlissel in Docket No. 2009-UA-014.**




As can be seen, if a 20 percent higher cost estimate for Kemper had been considered, the IGCC Project would have been the more expensive alternative in eleven of the sixteen scenarios examined by Mr. Anderson. If a 40 percent higher cost estimate for Kemper had been considered, the IGCC Project would have been the more expensive alternative in all sixteen of the scenarios.

**Q. How did the results of Mr. Anderson's "break-even" capital cost analysis compare with the 26 percent cost increase that had been announced in November 2009 for the Edwardsport IGCC Project?**

A. Figure 5, below, compares the results of Mr. Anderson's "break-even" capital cost analysis with a 26 percent increase in the Project's estimated cost, comparable to the total increase that had been announced for the Edwardsport IGCC Project.



**Figure 5: Results of Company Witness Anderson's "Break-Even" Capital Cost Analysis vs. A 26% Increase Comparable to the Total Increase that Had Been Announced for the Edwardsport Project as of November 2009.**



As can be seen from Figure 5, a natural gas combined cycle unit would have been the more economic alternative in 13 of the 16 natural gas/CO<sub>2</sub> price scenarios if it had been assumed that the capital cost of the Kemper IGCC Project would increase by the same 26 percent that the estimated cost of the Edwardsport IGCC Project had increased since a certificate had been issued for that plant.

**Q. Didn't the Commission's Independent Evaluator, the Boston Pacific Company, also assume higher capital costs when it compared Kemper with a number of IPP bids?**

**A. Yes.** [REDACTED] This was too limited a range

1 given that there was abundant evidence by late 2009/early 2010 that the cost of  
2 building a new coal power plant, especially one with new IGCC technology could  
3 increase by substantially more than [REDACTED] percent. For example, as I have noted  
4 above, the estimated cost of the Edwardsport IGCC Project had risen by 26  
5 percent in less than its first two years of detailed design and construction.

6 By late 2009 almost every coal plant construction program, even those with more  
7 traditional, and hence less risky, technologies had experienced skyrocketing  
8 construction costs. For example:

- 9 • AMP Ohio cancelled the proposed Meigs County coal plant in November  
10 2009 after the project's estimated construction cost had increased by 37  
11 percent a mere six months after another estimated cost had been issued.
- 12 • The estimated construction cost of Wisconsin Power & Light's proposed  
13 Nelson Dewey 3 coal plant increased by approximately 47 percent  
14 between February 2006 and September 2008.

15 **Q. Are you just picking a few isolated examples in the preceding answer?**

16 A. No. Skyrocketing and staggering plant construction cost increases was an  
17 industry-wide issue after 2002, as the Moody's and Brattle Group reports I cited  
18 earlier in this testimony show.

19 **Q. Given these circumstances was the range of possible construction cost**  
20 **increases considered by Boston Pacific Company adequate?**

21 A. No. Limiting Kemper to only a potential [REDACTED] percent capital cost increase was not  
22 reasonable given what was happening in the industry in 2009 and 2010.

23 **Q. In fact, didn't [REDACTED]**  
24 [REDACTED]  
25 [REDACTED]

26 A. Yes. The January 25, 2010 "Report of the Independent Evaluator" prepared by  
27 Boston Pacific Company noted that [REDACTED]  
28 [REDACTED]

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]

8 **Q. What was the Company's response in Docket No. 2009-UA-014 to your**  
9 **warnings and those from [REDACTED]**

10 A. As noted earlier, the Company held firm to its testimony that the risks of  
11 installing new technology and the risk of capital cost escalation were "unlikely  
12 and comparatively insignificant."<sup>50</sup> Company witnesses also repeatedly and  
13 aggressively sought to dismiss the risks of installing a new technology and of  
14 capital cost escalation by emphasizing Mississippi Power's confidence in its cost  
15 estimate and the Southern Company's experience in building new power plants on  
16 budget. For example, Company witness Turnage testified that "I'll bet my  
17 paycheck that Mr. Anderson can bring this thing in on time, under budget...."<sup>51</sup>  
18 Company witness Anderson similarly repeatedly testified how confident they  
19 were in their latest cost estimate.<sup>52</sup> Mr. Anderson and Mr. Topazi, Mississippi  
20 Power's President and CEO, also emphasized the Company's excellent track  
21 record in building new power plants.<sup>53</sup>

---

<sup>48</sup> At page 2.

<sup>49</sup> Docket No. 2009-UA-014, Tr. page 1196, lines 5-21.

<sup>50</sup> Phase Two Direct Testimony of Kimberly D. Flowers, at page 13, lines 12-18, and Tr. 1399.

<sup>51</sup> Docket No. 2009-UA-014, at Tr. 1894.

<sup>52</sup> For example, see Tr. 1145/1146 and Tr. 1390.

<sup>53</sup> For example, see Tr. 1065.

1 **Q. Was it prudent for Mississippi Power to dismiss the risks of installing a new**  
2 **technology and of capital cost escalation as “unlikely and comparatively**  
3 **insignificant?”**

4 A. No. The Company should have learned from the 26 percent capital cost escalation  
5 that the Edwardsport IGCC Project had experienced between November 2007,  
6 when it received a certificate from the Indiana Commission, and November 2009.  
7 This dramatic increase in construction costs at the only other IGCC Project under  
8 construction in the U.S. should have warned Mississippi Power that, as had  
9 happened at Edwardsport, Kemper also would be susceptible to the same design  
10 evolution and growth in plant size (and consequently, quantities of bulk  
11 commodities that would be required). Instead, the Company dismissed the  
12 Edwardsport experience.

13 **Q. Was the Company prudent to rely on its acknowledged expertise and**  
14 **experience in building new power plants as evidence that the capital cost of**  
15 **building Kemper would not increase dramatically over its then-current**  
16 **estimate?**

17 A. No. The use of technologies untested at the scale of a commercial power plant and  
18 in an untested combination carried its own considerable risk regardless of the  
19 acknowledged expertise of the developer, as did the building of any new coal-  
20 fired mega-project. Although, the Southern Company was an acknowledged  
21 leader in building new power plants, so was Duke Energy, and as I explained in  
22 my testimony in Docket No. 2009-UA-014 and my opening statement, at  
23 Edwardsport Duke experienced problems that led to substantial increases in the  
24 Project’s construction cost and schedule that it testified were beyond its control.  
25 There was no reason to expect that Southern Company would be able to avoid all  
26 of the same problems that had led to Edwardsport’s capital cost increasing by 26  
27 percent between 2007 and 2009.

1    **Q.     Shouldn't the fact that Mississippi Power had prepared a detailed FEED**  
2           **Study for the Kemper IGCC Project have given the Company the confidence**  
3           **a reasonable utility would require that the Project would not experience any**  
4           **significant capital cost increases?**

5    A.    No. Duke Energy Indiana prepared a FEED Study for the Edwardsport Project  
6           before it sought a certificate from the Indiana Utility Regulatory Commission. Yet  
7           that Company, which also had an excellent track record and reputation in building  
8           new power plants, ran into unanticipated problems that had led to a 26 percent  
9           increase in the estimated cost of the Edwardsport IGCC Project in less than its  
10          first two years of construction.

11   **Q.     Did you ever review Duke's FEED Study for Edwardsport?**

12   A.    Yes. Duke provided a confidential version of the Edwardsport FEED Study  
13          during discovery in the 2007 docket in which the Indiana Commission reviewed  
14          its application to build the Project and in the later dockets in which the prudence  
15          of the Project's actual costs was evaluated.

16   **Q.     Did the fact that Duke Energy Indiana had prepared a detailed FEED study**  
17          **protect that Company against significant cost increases at Edwardsport?**

18   A.    No.

19   **Q.     Have you ever reviewed Mississippi Power Company's FEED study for**  
20          **Kemper?**

21   A.    No. Mississippi Power has refused to provide a copy for my detailed review  
22          during discovery either in Docket No. 2009-UA-014 or in this proceeding.<sup>54</sup>

---

<sup>54</sup> I understand that counsel for the Sierra Club was allowed to review the FEED study but not make copies. This was not a reasonable opportunity to review such a study in the detail needed.

1 Q. Have you nevertheless seen any evidence that the FEED study for Kemper  
2 did not provide a reasonable guarantee against significant capital cost  
3 increases?

4 A. Yes. [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]

9 [REDACTED]  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED]  
17 [REDACTED]  
18 [REDACTED]  
19 [REDACTED]  
20 [REDACTED]  
21 [REDACTED]

22 [REDACTED]

23 [REDACTED]  
24 [REDACTED]  
25 [REDACTED]  
26 [REDACTED]  
27 [REDACTED]  
28 [REDACTED]  
29 [REDACTED]  
30 [REDACTED]  
31 [REDACTED]

<sup>55</sup> Provided as Sierra Club-MPC 1-6 Supplemental Attachment C, at page 144 of 173.

<sup>56</sup> Id., at page 22 of 173.

1 Q. Did the Black & Veatch *Readiness Review* comment on the proposed Kemper  
2 construction schedule?

3 A. Yes. [REDACTED]  
4 [REDACTED]

5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED]  
17 [REDACTED]  
18 [REDACTED]

19 [REDACTED]  
20 [REDACTED]

21 A. Yes.

22 Q. Did the Company evaluate any such capital cost increases in its Kemper  
23 economic viability analyses?

24 A. Not that I have seen.

25 Q. Was this *Final Readiness Review Report* available during the hearings in  
26 Docket No. 2009-UA-014?

27 A. No. It is dated February 26, 2010. However, the same information was obviously  
28 available to the Company during the February 2010 hearings on the Kemper  
29 project in Docket No. 2009-UA-014.

---

<sup>57</sup> Id., at page 20 of 173.

1     **Q.     Did the Company's supreme confidence in its then-current cost estimate for**  
2           **Kemper translate into a willingness to agree to a cap on the cost that could be**  
3           **recovered from its ratepayers?**

4     A.     No. Company witnesses in Docket No. 2009-UA-014 repeatedly refused to agree  
5           to a cost cap. MPC witnesses testified that the Company could not agree to bear  
6           the risk of cost overruns, because the company would then be perceived as less  
7           credit-worthy, to the detriment of its customers. The Company did, however,  
8           eventually propose a 33% cap on certain project costs, and then agreed to a 20%  
9           cap on certain costs.

10           **RISK OF POOR OPERATING PERFORMANCE**

11    **Q.     Did Mississippi Power acknowledge that Kemper might experience some**  
12           **problems that would reduce the plant's availability during its early years of**  
13           **operation?**

14    A.     Yes. The Company assumed a ramp up schedule that increased Kemper's  
15           projected availability from 59.05 percent in 2014, its first year of operation, to  
16           89.30 percent in 2021.

17    **Q.     Was this a prudent assumption?**

18    A.     Yes. It has been my experience that almost all new plants experience problems  
19           during their initial years.

20    **Q.     Did the Company prepare any scenarios in its economic viability analyses for**  
21           **Kemper that reflected the possibility that the plant's long-term availability**  
22           **would be lower than 89.30 each year?**

23    A.     Not that I have seen.

24    **Q.     Was this prudent?**

25    A.     No. Kemper represents a first-of-a-kind plant using a new combination of  
26           technologies that is untested at the scale of a commercial power plant. There is no



1 actual operating experience with the combination of the same technologies at the  
2 same scale. Therefore, the Company should have explored the economic viability  
3 of completing Kemper as an IGCC Project if it is assumed that its long-term  
4 operating performance does not achieve the 89.30 percent availability target.

5 **Q. How could it have done this?**

6 A. The Company could have run scenarios with long-term annual availabilities 5, 10  
7 and 15 percent below the 89.30 target.

8 **NATURAL GAS PRICE RISKS**


9 **Q. What risk did natural gas prices pose in 2009 for the economic viability of**  
10 **the Kemper IGCC Project?**

11 A. Quite simply, lower natural gas prices made the gas alternatives to completing  
12 Kemper as an IGCC plant much more economically attractive.

13 **Q. Had there been any significant changes in the natural gas market in recent**  
14 **years?**

15 A. Yes. As shown in Figure 6, below, natural gas prices collapsed in the middle to  
16 late months of 2008 as a result of new supplies from what are called  
17 unconventional sources (mainly shale gas).

Figure 6: Henry Hub Natural Gas Prices, 2006-2014.



The identification of these unconventional sources has been described as a structural change and a “seismic shift” in the natural gas market:

Perhaps the largest change that has affected the Project economics is the sharp decline in natural gas prices, both current prices and those forecasted for the longer-term. The prices have declined in large part as a result of a structural change in the natural gas market driven largely by the increased production of domestic gas through unconventional technologies. The decline in the long-term price of natural gas has caused a shift in the economics of the Repowering Project, with the Project currently – and for the first time – projected to have a negative value over a wide range of outcomes as compared to a gas-fired (CCGT) resource.<sup>58</sup>

#### 4. Recent Natural Gas Developments

Until very recently, natural gas prices were expected to increase substantially in future years. For the decade prior to 2000, natural gas prices averaged below \$3.00/mmBtu (2006\$). From 2000 through May 2007, prices increased to an average of about

<sup>58</sup>

*Report and Recommendation Concerning the Little Gypsy Unit 3 Repowering Project*, submitted by Entergy Louisiana to the Louisiana Public Service Commission, April 1, 2009, at pages 6-8.

1           \$6.00/mmBtu (2006\$). This rise in prices reflected increasing  
2           natural gas demand, primarily in the power sector, and increasingly  
3           tighter supplies. The upward trend in natural gas prices continued  
4           into the summer of 2008 when Henry Hub prices reached a high of  
5           \$13.32/mmBtu (nominal). The decline in natural gas prices since  
6           the summer of 2008 reflects, in part, a reduction in demand  
7           resulting from the downturn in the U.S. economy.

8                           \*                   \*                   \*                   \*

9           However, the decline also reflects other factors, which have  
10          implications for long-term gas prices. During 2008, there occurred  
11          a seismic shift in the North American gas market. “Non-  
12          conventional gas” – so called because it involves the extraction of  
13          gas sources that previously were non-economic or technically  
14          difficult to extract – emerged as an economic source of long-term  
15          supply. While the existence of non-conventional natural gas  
16          deposits within North America was well established prior to this  
17          time, the ability to extract supplies economically in large volumes  
18          was not. The recent success of non-conventional gas exploration  
19          techniques (e.g., fracturing, horizontal drilling) has altered the  
20          supply-side fundamentals such that there now exists an expectation  
21          of much greater supplies of economically priced natural gas in the  
22          long-run....

23                           \*                   \*                   \*                   \*

24          Of course, it should be noted that it is not possible to predict  
25          natural gas prices with any degree of certainty, and [Entergy  
26          Louisiana] cannot know whether gas prices may rise again. Rather,  
27          based upon the best available information today, it appears that gas  
28          prices will not reach previous levels for a sustained period of time  
29          because of the newly discovered ability to produce gas through  
30          non-traditional recovery methods...<sup>59</sup>

31          Entergy’s conclusion that there has been a seismic shift in the domestic natural  
32          gas industry was confirmed in early June 2009 by the release of a report by the  
33          American Gas Association and an independent organization of natural gas experts  
34          known as the Potential Gas Committee, the authority on gas supplies. This report  
35          concluded that the natural gas reserves in the United States are 35 percent higher  
36          than previously believed. The new estimates show “an exceptionally strong and

---

<sup>59</sup>       Id., at pages 17, 18 and 22.

1 optimistic gas supply picture for the nation,” according to a summary of the  
2 report.<sup>60</sup>

3 The structural change in the natural gas market as a result of these new gas  
4 supplies has an important impact on the resource planning of companies like  
5 Mississippi Power. In particular, as a result of the existing and expected long-term  
6 supply glut, the then-current and project prices of natural gas had dropped  
7 considerably. This led many companies, including Entergy Louisiana in April  
8 2009, to cancel proposed new coal-fired plants. Entergy explained to the  
9 Louisiana Commission that it no longer believe that a new coal plant would  
10 provide economic benefits for its customers due to its then-current expectation  
11 that future natural gas prices would be much lower than previously anticipated.

12 **Q. Was Mississippi Power aware of this “structural” change in the natural gas**  
13 **market?**

14 A. Yes.

15 **Q. Did the natural gas prices that the Company used in the economic analysis**  
16 **presented in its Phase Two Testimony in Docket No. 2009-UA-014 reflect this**  
17 **change in the natural gas market?**


18 A. No. As shown in Figure 7, below, the Moderate, the Moderate with Volatility and  
19 the High scenarios examined in the Company’s December 2009 Kemper  
20 economic viability analysis assumed natural gas prices that were significantly  
21 higher than both the then-current NYMEX Henry Hub futures prices and the  
22 March 2009 EIA AEO long-term natural gas price forecast. Only the Company’s  
23 Low gas price forecast was comparable to the EIA’s AEO March 2009 long-term  
24 gas price forecast although even this Low gas price forecast was substantially  
25 higher than the then-current NYMEX futures prices and the EIA AEO 2009 long-  
26 term forecast.

---

<sup>60</sup> *Estimate Places Natural Gas Reserves 35 percent Higher*, New York Times, June 9, 2009.

1  
2

Figure 7: Natural Gas Prices Used in MPC December 2009 Docket No. 2009-UA-014 Kemper Economic Viability Analysis. [CONFIDENTIAL]



3

4

Consequently,

5

6

7

8

9

10

11

12

13

14

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]

7 **Q. What impact did these high natural gas prices have on the results of the**  
8 **Company's December 2009 economic analysis?**

9 A. The use of very high natural gas prices significantly tilted the viability analysis  
10 against the natural gas-fired alternatives and in favor of building the Kemper  
11 IGCC Project.

12 **Q. Have actual Henry Hub natural gas prices been anywhere near the prices**  
13 **projected by the Company in 2009 or 2011?**


14 A. No. As indicated in Figure 6, above, actual Henry Hub prices have been around  
15 \$3-\$4 per MMBTU.

16 **Q. Are future natural gas prices expected to increase dramatically in coming**  
17 **years?**

18 A. As shown in Figure 8, below, current NYMEX Henry Hub futures prices show  
19 2020 prices at about the same level as 2014 prices, that is, no increase in annual  
20 natural gas prices over the next six years even after the recent cold winter.

1  
2

**Figure 8: NYMEX HENRY HUB Natural Gas Price Futures as of March 13, 2014.**



3

4 **Q. What does this mean for Mississippi Power's ratepayers?**

5 A. The Company's ratepayers will be paying for very expensive power from Kemper  
6 during a sustained period of low natural gas prices.

7 **Q. Could this situation have been avoided?**

8 A. Yes. This situation could have been avoided if Mississippi Power had seriously  
9 considered the very strong likelihood that the cost of building the Kemper IGCC  
10 Project would be substantially higher than the Company was claiming in 2009.  
11 Instead, the Company dismissed the risks of installing a new IGCC technology at  
12 Kemper and of capital cost increases as "unlikely and comparatively  
13 insignificant."

14

1           **MISSISSIPPI POWER’S ECONOMIC VIABILITY**  
2           **ANALYSES AFTER THE CLOSE OF THE RECORD**  
3           **IN DOCKET NO. 2009-UA-014**

4           **Q. Did the Company reanalyze the economic viability of completing Kemper as**  
5           **an IGCC Project at any time in 2010 after the end of the hearings in Docket**  
6           **No. 2009-UA-014?**

7           A. No.

8           **Q. When did the Company next evaluate the economic viability of completing**  
9           **Kemper as an IGCC Project?**

10          A. According to the Company’s monthly reports to the Commission for March 2011  
11          it appears that the Company prepared a new Kemper viability analysis sometime  
12          in the early months of 2011. This viability analysis compared Kemper against  
13          building a new natural gas-fired combined cycle unit. The Company’s monthly  
14          report to the Commission states that the analysis included updated inputs for load  
15          forecast, fuel forecast, inflation forecast, and emissions allowance cost forecast.

16          **Q. What were the results of the Company’s new economic viability analyses?**

17          A. The new economic analyses showed that the gas-fired combined cycle unit was  
18          the lower cost alternative under the Company’s Low natural gas prices while  
19          Kemper was the lower cost alternative under the Moderate and High gas prices.

20          **Q. Did the Company use a reasonable set of natural gas prices in this viability**  
21          **analysis?**

22          A. No. As shown in Figure 9, below, the Company again used a set of very high  
23          Moderate and High natural gas prices in its 2011 Kemper economic viability  
24          analysis as it had done in the December 2009 analysis it presented in Docket No.  
25          2009-UA-014. This biased the analysis in favor of Kemper and against the natural  
26          gas combined-cycle alternative.




Figure 9: Natural Gas Prices Used in MPC Early 2011 Kemper Economic Viability Analysis. [CONFIDENTIAL]



As can be seen in Figure 8, the Moderate and High natural gas prices used by Mississippi Power in its 2011 Viability Analysis were very high compared to the then-current NYMEX Henry Hub futures prices and the EIA's AEO 2011 Base long-term price forecast.

For example, as shown in Figure 9:



1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]

7 **Q. What had happened to actual natural gas prices and the NYMEX futures**  
8 **prices in the approximately eleven to twelve months between the close of the**  
9 **hearings in Docket No. 2009-UA-014 and the Company's 2011 economic**  
10 **viability analysis?**

11 A. As can be seen in Figure 6, above, actual natural gas prices had remained very  
12 low in the eleven to twelve months between the filing of the Company's Phase  
13 Two economic viability analysis and its 2011 analysis. During the same period,  
14 NYMEX futures prices for the years 2014-2021 had dropped by an average of 7-8  
15 percent.

16 **Q. What impact did the use of very high Moderate and High natural gas price**  
17 **scenarios have on the results of the 2011 economic viability analysis?**

18 A. The use of these high gas prices biased the results of the Moderate and High cases  
19 against the natural gas alternative and in favor of Kemper. Their use also  
20 overstated the economic benefits of completing Kemper.

21 **Q. Was the use of such high natural gas prices reasonable?**

22 A. No. It was not reasonable. Given the recent history of natural gas prices, NYMEX  
23 futures prices and the EIA AEO 2011 projections, it would have been prudent to  
24 use the Company's low case as its Moderate or Mid Case with high and low price  
25 scenarios 20 to 30 percent above or below those low prices.

1 **Q. Did the Company look at a range of capital costs for Kemper in its 2011**  
2 **economic viability analysis to account for uncertainty in the Project's**  
3 **construction costs?**

4 A. No. It appears from the Company's report to the Commission that it looked at  
5 only one capital cost. It further looks that the Company did not include a new  
6 Kemper capital cost as one of the updated inputs considered in the viability  
7 analysis. [REDACTED]

8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]

11 **Q. Was this prudent?**

12 A. No. As I discussed earlier, Kemper was exposed to significant cost risks that the  
13 Company had imprudently dismissed in Docket No. 2009-UA-014. By the spring  
14 of 2011, there was evidence that the very same stresses and problems that had led  
15 to the 26 percent cost increase in the Edwardsport IGCC Project by late 2009 and  
16 to a subsequent \$380 million increase in April 2010, were being experienced at  
17 Kemper.

18 **Q. Why should Company management have considered higher capital cost**  
19 **scenarios in its 2011 economic viability analysis if the Project was subject to**  
20 **the cost cap adopted by the Commission?**

21 A. The reality was, and is, that the cost cap adopted by the Commission is not a hard  
22 cap. Instead, there are a number of significant exclusions that would impact the  
23 overall economic viability of the Project. These exclusions include but are not  
24 limited to: beneficial capital, the mine CO<sub>2</sub> pipeline, ash storage, and AFUDC.

---

<sup>61</sup> See Sierra Club-MPC 1-4 Supplemental Attachment C MRB2011, at pages 59, 68 and 69.

1 Q. What evidence should have shown Company management by the spring of  
2 2011 that the Kemper IGCC Project was going to experience significantly  
3 higher capital costs than it had claimed in early 2010 in Docket No. 2009-UA-  
4 014?

5 A. The following information represents some of the information that by the spring  
6 of 2011 would have led a reasonable person to consider that the Kemper Project  
7 could experience significantly higher capital costs going forward.

8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED]  
17 [REDACTED]  
18 [REDACTED]  
19 [REDACTED]  
20 [REDACTED]  
21 [REDACTED]  
22 [REDACTED]  
23 [REDACTED]  
24 [REDACTED]  
25 [REDACTED]

<sup>62</sup> See Sierra Club-MPC 1-4 Supplemental Attachment K at page 277 of 492.

<sup>63</sup> See Sierra Club-MPC 1-4 Supplemental Attachment K at page 391 of 492.

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED] te  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED]  
17 [REDACTED]  
18 [REDACTED]  
19 [REDACTED]  
20 [REDACTED]  
21 [REDACTED]  
22 [REDACTED]  
23 [REDACTED]  
24 [REDACTED]  
25 [REDACTED]  
26 [REDACTED]  
27 [REDACTED]  
28 [REDACTED]

<sup>64</sup> Id., at pages 20-24

<sup>65</sup> Id., at page 30.

<sup>66</sup> See Sierra Club-MPC 1-4 Supplemental Attachment K, at page 103 of 104.

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED]  
17 [REDACTED]

18 **Q. Earlier you discussed the increase in the estimated cost for Edwardsport**  
19 **IGCC through November 2009. Had the estimated cost of the Edwardsport**  
20 **IGCC Project increased again after the certification hearings for Kemper**  
21 **were held in February 2010?**

22 **A.** Yes. As shown in Figure 2, above, the estimated cost of the Edwardsport IGCC  
23 Project was increased to \$2.88 billion in April of 2010. This represented an  
24 approximate 45 percent increase since the plant had received a certificate from the  
25 Indiana Commission in late 2007.

<sup>67</sup> See Sierra Club-MPC 1-4 Supplemental Attachment K, at page 28 of 129.

<sup>68</sup> See Sierra Club-MPC 1-16 Supplemental A1, at pages 20-24

<sup>69</sup> See Sierra Club-MPC 1-4 Supplemental Attachment I, at page 11 of 12.

1     **Q.     Did Duke publicly explain the reasons for this increase?**

2     A.     Duke witness Haviland explained in public testimony that the estimated cost of  
3             the Edwardsport IGCC Project had increased as a result of this being a new  
4             technology that could not be estimated up front as accurately as conventional  
5             technology:

6                     Because the IGCC Project is the first commercial power generation  
7                     plant of its size using this technology ever built anywhere in the  
8                     world, the design has evolved in unforeseen ways when  
9                     complexities and complications are discovered that cause changes  
10                    in the FEED Study design assumptions.<sup>70</sup>

11            Duke witness Haviland also explained that it had become apparent that the IGCC  
12            Project that Duke was building had significantly more scope than the FEED Study  
13            had estimated and that, “in other words, the plant is just a bigger plant than we  
14            expected.”<sup>71</sup> He further testified that “Although a reasonable FEED Study was  
15            performed to develop the expected scope and quantities for the IGCC Project,  
16            there was, and still is, no existing plant of this type and size for the FEED Study  
17            to base its estimates upon. This is unique technology and a first of its kind plant of  
18            this size.”<sup>72</sup> As a result, Mr. Haviland explained, as the final engineering progress,  
19            Duke determined that some of the Edwardsport FEED Study estimates “were off  
20            by a large percentage.”<sup>73</sup>

21    **Q.     Were these factors also relevant to Kemper?**

22    A.     Yes. Although Mr. Haviland obviously was not testifying about Kemper, the  
23             specific points he raised were clear red-flashing warning signs for that Project.

---

<sup>70</sup>     Testimony of Richard W. Haviland, Cause No. 43114, IGCC-5, dated June 2, 2010, at page 8.

<sup>71</sup>     Id., at page 5, lines 19-22.

<sup>72</sup>     Id., at page 5, line 22, to page 6, line 4.

<sup>73</sup>     Id., at page 6, lines 20-21.

1    **Q.     Was Mississippi Power aware of this new increase in the cost of the**  
2           **Edwardsport Project?**

3    A.     Yes. Exhibit STC-2 is a Duke Energy Indiana e-mail to that company's President  
4           reporting that a Randall Rush, the GM, Gasification Technology at the Southern  
5           Company, had called twice on Monday April 19, 2010, three days after the new  
6           Edwardsport cost estimate had been released. The e-mail further reported:

7                     Southern has called twice today re: Edwardsport, requesting an  
8                     opportunity to talk to us about Friday IURC filing [i.e., the new  
9                     cost increase]. They are concerned that there will be an impact  
10                    with the Alabama commission re: Kemper County (a similar IGCC  
11                    plant) and they would like to be able to answer some of their  
12                    anticipated questions gleaned info from us.... They'd like to talk  
13                    today.

14   **Q.     Did Mississippi Power also visit the Edwardsport site and talk with**  
15           **representatives of Duke Energy Indiana about construction costs and**  
16           **problems?**

17   A.     Yes. The materials provided by Mississippi Power show that Mississippi Power  
18           did in fact visit Edwardsport in both 2010 and 2011 and talk with Duke about  
19           construction at the project. However, Mississippi Power has redacted just about  
20           everything related to Edwardsport from the documents it has provided to the  
21           Sierra Club. These documents (included as Exhibit STC-3) include (1) ten almost  
22           completely redacted pages of a report at the October 21, 2010 Kemper IGCC  
23           Project Production Meeting on a visit to Edwardsport<sup>74</sup>; (2) a completely redacted  
24           page on "Edwardsport Site Visit Take-aways" from a presentation at the Southern  
25           Company February 15, 2011 Board of Directors Meeting on TRIG  
26           Development<sup>75</sup>; and (3) two completely redacted pages from a report on an  
27           October 2011 Edwardsport site visit.<sup>76</sup>

---

<sup>74</sup>     Sierra Club-MPC 1-4 Supplemental Attachment K, at pages 187-195 of 492.

<sup>75</sup>     Sierra Club-MPC 1-4 Supplemental Attachment H, at page 8 of 20.

<sup>76</sup>     Sierra Club-MPC 1-20 Supplemental EC Attachment E, pages 13 and 14 of 19.



1   **Q.     Was it reasonable or appropriate for Mississippi Power to redact all the**  
2           **information about what they learned from their visits to Edwardsport from**  
3           **the documents they've provided to the Sierra Club during discovery?**

4   **A.     No. I can think of no reason why Mississippi Power would redact all of those**  
5           **materials except to prevent me from letting the Commissioners know how much it**  
6           **knew about the costs and problems being experienced at Edwardsport.**

7   **Q.     Does this complete your testimony at this time?**

8   **A.     Yes.**

9

10

11

12

13

14

15

16

17

18

19

20

21

22

**CERTIFICATE OF SERVICE**

I, Robert B. Wiygul, counsel for Sierra Club do hereby certify that in compliance with RP6.122(2) of the Commission's Public Utilities Rules of Practice and Procedure (the "Rules").

(1) An original and twelve (12) true and correct copies of the filing have been filed with the Commission by United States Postal Service this date to:

Brian U. Ray, Executive Secretary  
Mississippi Public Service Commission  
501 N. West Street, Suite 201-A  
Jackson, MS 39201

(2) An electronic copy of the filing has been filed with the Commission via e-mail to the following address:


efile.psc@psc.state.ms.us

(3) A copy of the filing has been served via Email and/or by U.S. Mail to all parties to the following:

Ben Stone (MPC)  
Shawn Shurden (MPSC)  
J. Kevin Watson (Ergon, Inc)  
Jeremy Vanderloo (Energy MS, Inc)  
Michael Adelman (Blanton)  
Queshaun Sudbury  
Dennis W. Miller (Martin)  
Jennifer E. McNair (Denbury)  
John H. Geary, Jr. (Treetop)

bstone@balch.com  
shawn.shurden@psc.state.ms.us  
kwatson@wjpallaw.com  
jvandel@entergy.com  
adelst33@aol.com  
queshaun.sudbury@gmail.com  
dmiller@joneswalker.com  
jennifer.mcnaair@arlaw.com  
jgeary@cctb.com

This the 14th day of March, 2014.

  
Robert B. Wiygul

Robert B. Wiygul (MS Bar #7348)  
Waltzer Wiygul & Garside  
1011 Iberville Drive  
Ocean Springs, MS 39564